

11 February 2022

**Wellesley-2 Well, ATP 1183, Surat Basin, Queensland**

**Daily Drilling Report #1**

The status of drilling operations at Wellesley-2, as at 6.00 am AEST this morning, was as set out below.

Days from spud	1
Current Depth (m)	267 m
24 hrs progress (m)	267 m
Hole Size (inch)	12-1/4"
Last Casing Point	Conductor set at 10 m depth
Current Formation	Wallumbilla Fm
Target Formation	Boxvale Sandstone
Target Formation Depth (m)	Approx. 1,508 metres
HS&E LTI's	0

The Wellesley-2 well was spudded at 9 am (AEST) on 10 February and a 12-1/4" diameter hole drilled to a section depth of 267 metres. The hole was conditioned in preparation for running of 9-5/8" diameter surface casing.

Planned operations for the next 24 hours involve rigging up, running then cementing the 9-5/8" surface casing in place, and then pressure testing the casing before making up an 8-1/2" bottom hole assembly ('BHA') and drilling ahead.

Roland Sleeman  
Executive Director  
Lakes Blue Energy N.L.

**Lakes Blue Energy NL ACN: 004 247 214**

Level 3, 35 Lime Street, Sydney, New South Wales, Australia, 2000

T: +61 3 9629 1566 W: [www.lakesblueenergy.com.au](http://www.lakesblueenergy.com.au)